Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
63	Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Roof slab		1	1	5.50	11.00	60.50		
	Deductions								
	staircase		1	-1	1.80	4.00	-7.20		
B	**R.K.Hegdenagar**								
	Terace			1	13.05	9.04	117.97		
	Deduction								
	Staircase			-1	5.15	3.45	-17.77		
	Total Qty executed						**153.50**		
	Approved BOQ Qty						159.67		
	Qty to be paid now						**153.50**	1084.26	**166438.05**

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

20/9/22
Assistant Engineer
Yelahanka Project Zone

20/9/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
64	Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per the specification and directions of Engineer in charge	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Toilet								
		1	1	1.20	1.75		2.10		
B	**R.K.Hegdenagar**								
	Toilets in first Floor								
		1	1	1.26		1.62	2.04		
		1	1	1.26		1.30	1.64		
	Total Qty executed						**5.78**		
	Approved BOQ Qty						64.44		
	Qty to be paid now						**5.78**	573.76	3315.88

K.S.Chowdareddy
Contractor

INFRATECHNOCRATS CONSULTANT BANGALORE
Consultants

27/09
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
65	Fixing of door frames in an existing opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m including cost of materials, labour, complete as per specifications and directions of Engineer in charge.	Nos							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	D(1.50x2.10)		1	1			1.00		
	D1(0.75x2.10)		1	1			1.00		
	Head Room								
	D2(0.80x2.40)		1	1			1.00		
B	**R.K.Hegdenagar**								
	Doors Ground Floors								
	D1			1			1.00		
	D2			1			1.00		
	D4			4			4.00		
	MD			1			1.00		
	D1			1			1.00		
	Doors First Floors								
	D1			2			2.00		
	D4			2			2.00		
	Total Qty executed						**15.00**		
	Approved BOQ Qty						8.00		
	Qty to be paid now Upto 100%						**8.00**	1490.03	11920.26
	Qty to be paid now Upto 125%						**2.00**	1490.03	2980.07
	Qty to be paid now Above 125%						**5.00**	1490.03	7450.15

K.S. Chowdareddy
Contractor

INFRASTRUCRATS CONSULTANT BANGALORE
Consultants

07/9
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, In Rs	Amount in Rs.
				m	m	m			
66	Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries complete as per specifications and directions of Engineer in charge.	cum							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	First Floor								
	Dressing Door	cum							
		2	1	0.90	0.10	0.13	0.02		
	Dressing Door	2	1	2.10	0.10	0.13	0.05		
		2	1	0.90	0.10	0.13	0.02		
		2	1	2.10	0.10	0.13	0.05		
	Total Qty executed						0.15		13378.00
	Approved BOQ Qty						0.15		
	Qty to be paid now					0.14	0.15	95558.44	14333.77

K. S. Chowdareddy
Contractor

INDIA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
67	Providing and fixing in position shutters for doors made out of Honne wood styles and rails of 30mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 18mm thick of exterior grade Melamine impregnated prelamination particle board of approved colour on both sides including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) and directions of Engineer in charge.(Ground Floor)	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						6.30		
	Qty to be paid now						0.00	3544.01	0.00
68	Providing and fixing in position shutters for doors made out of Honne wood styles and rails of 30mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 18mm thick of exterior grade Melamine impregnated prelamination particle board of approved colour on both sides including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) and directions of Engineer in charge.(First Floor)	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						4.41		
	Qty to be paid now						0.00	3548.37	0.00
69	Providing and fixing in position shutters for doors made out of Honne wood styles and rails of 30mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 18mm thick of exterior grade Melamine impregnated prelamination particle board of approved colour on both sides including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) and directions of Engineer in charge.(Head Room)	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						1.89		
	Qty to be paid now						0.00	5159.48	0.00

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
70	Providing and fixing 65mmx90mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM). U.V-stabilized Isopthalic Gelcoat and Isopthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segmens, which are provided with plug-in-socket arrangement in-situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations fro high screw holding capacity for fixing metallic hold fast and shall be consolidated by filling with medium density foam/Plaster with fibre reinforcement. Six Numbers of 260mmx25mmx5mm size S shaped M.S. flat hold fast shall be provided with the frame complete as per specifications and directions of Engineer in charge.(Ground Floor)	m							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Toilets	2	1	5.70			11.40		
	Total Qty executed						**11.40**		
	Approved BOQ Qty						5.70		
	Qty to be paid now Upto 100%						**5.70**	490.86	2797.90
	Qty to be paid now Upto 125%						**1.43**	490.86	699.43
	Qty to be paid now Above 125%						**4.28**	490.86	2098.43

K.S. Chandrareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

21/10/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division - 92
Yelahanka Zone
BBMP, Bangalore

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
71	Providing and fixing 65mmx90mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM), U.V-stabilized Isopthalic Gelcoat and Isopthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segmens, which are provided with plug-in-socket arrangement in-situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations fro high screw holding capacity for fixing metallic hold fast and shall be consolidated by filling with medium density foam/Plaster with fibre reinforcement. Six Numbers of 260mmx25mmx5mm size S shaped M.S. flat hold fast shall be provided with the frame complete as per specifications and directions of Engineer in charge.(First Floor)	m							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	D1(0.75x2.10)								
		1	1	5.70			5.70		
B	**R.K.Hegdenagar**								
	Ground Floor								
	Toilets								
		2	1	5.70			11.40		
	Total Qty executed						**17.10**		
	Approved BOQ Qty						28.50		
	Qty to be paid now						**17.10**	495.22	**8468.32**

K.S. Chudareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

1/11/22
Assistant Engineer
Yelahanka Project Zone

1/11/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division,
Yelahanka Zone,
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
72	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 grs E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall confirm to RV-TIFAC Composites Design Centre Standards and specifications and the door shutters tested in confiramation to IS 4020-1994. The finish of shutter will be plain coulur White/IVORY/Beige/Light Grey or any other colour using high quality pigments. Excluding cost of fixtures and inclusive of supply of shutters	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Toilets	2	1	0.75		2.10	3.15		
	Total Qty executed						3.15		
	Approved BOQ Qty						1.58		
	Qty to be paid now Upto 100%						1.58	4145.04	6528.44
	Qty to be paid now Upto 125%						0.39	4145.04	1632.11
	Qty to be paid now Above 125%						1.18	4145.04	4896.33

K. S. Choudareddy
Contractor

INFRATECH CONSULTANTS BANGALORE
Consultants

Assistant Engineer 4/11/22
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
73	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall confirm to RV-TIFAC Composites Design Centre Standards and specifications and the door shutters tested in confiramation to IS 4020-1994. The finish of shutter will be plain coulur White/IVORY/Beige/Light Grey or any other colour using high quality pigments. Excluding cost of fixtures and inclusive of supply of shutters	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Toilets		1	1	0.75	2.10	1.58		
	Toilets		1	1	0.75	2.10	1.58		
	Total Qty executed						3.15		
	Approved BOQ Qty						7.88		
	Qty to be paid now						3.15	4149.40	13070.62

K.S. Choudareddi
Contractor

INFRASTRUCTURE CONSULTANTS BANGALORE
Consultants

1/11/22
Assistant Engineer
Yelahanka Project Zone

02/11/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
74	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications and directions of Engineer in charge.	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	First Floor								
	D(1.20x2.10)	2.4	1	1.20		2.10	6.05		
	Second Floor								
	D(1.50x2.10)	2.4	1	1.50		2.10	7.56		
B	**R.K.Hegdenagar**								
	First Floor	sqm							
	Dressing Door	2.4	1	0.90		2.10	4.54		
	Dressing Door	2.4	1	0.90		2.10	4.54		
	Total Qty executed						**22.68**		
	Approved BOQ Qty						**9.57**		
	Qty to be paid now Upto 100%						**9.57**	105.81	1012.58
	Qty to be paid now Upto 125%						**2.39**	105.81	253.14
	Qty to be paid now Above 125%						**10.72**	105.81	1134.02

K.S. Chowdareddy
Contractor

CONSULTANT ★ BANGALORE

Consultants

2/11/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
75	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg/m, shutter side outer 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm, thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm, thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Ground Floor								
		sqm							
	Ventilators		1	6	1.83	2.75	15.73		
			1	2	0.90	0.60	0.54		
	Total Qty executed						16.27		
	Approved BOQ Qty						9.36		
	Qty to be paid now Upto 100%						9.36	4831.70	45210.61
	Qty to be paid now Upto 125%						2.34	4831.70	11302.24
	Qty to be paid now Above 125%						4.57	4831.70	19494.00

K.S Chandrashekar
Contractor

INFRASTRUCTURE CONSULTANT
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Bengaluru - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
76	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester	Sqm								
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	W(1.20x1.20)		6	1.20		1.20	8.64		
	V(0.60x0.45)		1	0.60		0.45	0.27		
B	**R.K.Hegdenagar**								
	Ground Floor	sqm							
	Ventilators	1	6	1.81		1.36	14.77		
		1	2	1.20		0.60	1.44		
	Total Qty executed						**25.12**		
	Approved BOQ Qty						10.44		
	Qty to be paid now Upto 100%						**10.44**	4844.24	50573.89
	Qty to be paid now Upto 125%						**2.61**	4844.24	12643.47
	Qty to be paid now Above 125%						**12.07**	4844.24	58468.04

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

3/11/22
Assistant Engineer
Yelahanka Project Zone

03/11/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
77	Providing and fixing M.S grill work for windows and ventilators weighing 21kg/sqm using M.S. flats or M.S. square rods or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and directions of Engineer in charge (Ground Floor)	Kg							
	Measurement Recorded on:								
B	**R K Hegdenagar**								
	Ground Floor								
	W	Kgs	1	6	1.81	1.36	14.77		
	Ventilators		1	2	0.80	0.60	0.96		
						21.00	330.32		
	Total Qty executed						**330.32**		
	Approved BOQ Qty						**196.56**		
	Qty to be paid now Upto 100%						**196.56**	**103.63**	**20368.73**
	Qty to be paid now Upto 125%						**49.14**	**103.63**	**5092.18**
	Qty to be paid now Above 125%						**84.62**	**103.63**	**8769.34**

K. S. Choudaregowda
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

6/09
Assistant Engineer
Yelahanka Project Zone

26/9/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
78	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and directions of Engineer in charge (First Floor)	Kg							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	First Floor	Kgs							
	W	1	6	1.81		1.36	14.77		
	Ventilators	1	2	1.20		0.60	1.44		
	balcony grill	1	1	10.50		2.35	24.68		
						21.00	858.58		
	Total Qty executed						**858.58**		
	Approved BOQ Qty						219.24		
	Qty to be paid now Upto 100%						**219.24**	110.17	24153.85
	Qty to be paid now Upto 125%						54.81	110.17	6038.46
	Qty to be paid now Above 125%						584.53	110.17	64397.30

K.S. Chowdanna
Contractor

INFRATECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore -92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
79	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications and directions of Engineer in charge.	sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	W(1.20x1.20)	1	6	1.20		1.20	8.64		
	V(0.60x0.45)	1	1	0.60		0.45	0.27		
	Head Room								
	D2(0.80x2.40)	2.4	1	0.80		2.40	4.61		
	Ground Floor								
	MD(5.00x2.10)	2.4	1	5.00		2.10	25.20		
	D3(0.90x2.1)	2.4	1	0.90		2.10	4.54		
B	**R.K.Hegdenagar**								
	Ground Floor								
	W	1	6	1.81		1.36	14.77		
	Ventilators	1	2	0.80		0.60	0.96		
	First Floor								
	W	1	6	1.81		1.36	14.77		
	Ventilators	1	2	1.20		0.60	1.44		
	balcony grill	1	1	10.50		2.35	24.68		
	Total Qty executed						**99.87**		
	Approved BOQ Qty						68.91		
	Qty to be paid now Upto 100%						**68.91**	103.63	7140.87
	Qty to be paid now Upto 125%						**17.23**	103.63	1785.22
	Qty to be paid now Above 125%						**13.73**	103.63	1422.91

K.S. Shivaraddy
Contractor

INFRASTRUCTURE CONSULTANTS BANGALORE
Consultants

2/11/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
80	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and directions of Engineer in charge.(Ground Floor)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Ground Floor	sqm							
	staircase	1	1	3.75		1.00	3.75		
		1	1	3.40		1.00	3.40		
	Total Qty executed						**7.15**		
	Approved BOQ Qty						21.78		
	Qty to be paid now						**7.15**	6567.71	46959.10

K.S.Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

6/11/22
Assistant Engineer
Yelahanka Project Zone

6/11/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
B1	Providing and fixing Stainless steel staircase railing as per Chief Architect Drawing No. 115/01/HKBC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage stainless steel vertical pipe spaced at 1.20m regular intervals and 5 Nos of 25mm dia Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc. complete including cost of materials, labour HOM of machineries and electrical charges etc. complete as per specifications and directions of Engineer in charge.(First Floor)	Sqm							
	Measurement Recorded on								
B	K K Hegdenagar First Floor staircase	sqm							
		1	1	3.60		1.00	3.60		
		1	1	3.20		1.00	3.20		
	Total Qty executed						6.80		
	Approved BOQ Qty						34.44		
	Qty to be paid now						6.80	6574.25	44704.91

K.S. Chandrashekar
Contractor

INFRASTRUCTURE CONSULTANTS
Consultants

Assistant Engineer 6/11/22
Yelahanka Project Zone

6/11/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
B2	Providing and fixing M.S Grill over existing compound wall as per, using 16mm x 16mm M.S Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and directions of Engineer in charge.	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	over the compound								
	LHS	sqm	1	1	15.24	0.90	13.72		
	RHS		1	1	15.24	0.90	13.72		
		Total Qty executed					27.43		
		Approved BOQ Qty					75.43		
		Qty to be paid now					27.43	5856.51	160655.65

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Contractor

Consultants

30/10/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
83	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of procters density) and directions of Engineer in charge.	cum							
B	R.K.Hegdenagar								
	Qty vide premeasurements Page No.:						26.69		
	Total Qty executed						26.69		
	Approved BOQ Qty						24.02		
	Qty to be paid now Upto 100%						24.02	354.51	8514.09
	Qty to be paid now Upto 125%						2.68	354.51	949.02

K.S. Chandravally
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
84	Providing and filling sand in trenches to required depth including watring ramming with all leads and lift complete as per specifications and directed by the engineer incharge	cum							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						6.22		
	Qty to be paid now						0.00	2247.05	0.00
85	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and directions of Engineer in charge	cum							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						0.39		
	Qty to be paid now						0.00	212.30	0.00
86	Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonals 20mmx5mm size, with top and bottom rails of T iron sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint, cost of materials, labour, HOM of machinery complete as per specifications and directions of Engineer in charge	Sqm							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						4.41		
	Qty to be paid now						0.00	5683.07	0.00

K.S. Chandrashekar
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Project Zone

Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner